COMPLETION REPORT

1. Name of Work : **MODIFIED ESTIMATE FOR IMPROVEMENTS & ASPHALTING TO 9TH CROSS & OTHER ROAD IN BHUVANESHWARI NAGAR IN BAGALAGUNTE IN WARD NO.14 T.DASARAHALLI SUB DIVISION**

2. Sanctioned Estimate No. & Dt : CB/D2/OL/14-15 dt 19.5.2015

3. Head of Account which is Chargeable : plan 2201

4. Work Order No. & Dt : WON CB/DD/450/12-13 dt 8.3.2013

5. Name of Contractor : **THE TECHNICAL MANAGER (w) KRIDL**

6a. Time stipulated for completion of work :

b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 1717 Page No. 127657 to 127665

8. Check measurement of the Asst. : M.B. No. 1717 Page No. 127657 to 127665

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer — D.J. ಎಂಜಿನಿಯರ್

b) Asst. Exe. Engineer — ಕಂ.ಸ.ಎಂ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
4,37,497	4,48,784.00	—	12,592.00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
ACCOUNTS SUBDIVISION
Bruhat Bangalore Mahanagara Palike.
Dasarahalli Zone, Bangalore-57.

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner